

NOTT'S EXCAVATING, INC.

HANOVER HIGH SCHOOL TURF FIELD DRAINAGE IMPROVEMENTS PROJECT

SCHEDULE OF WORK

- 6/10 – 6/12 Mobilize; erosion control; prep for headwall
- 6/13 – 6/14 No Work
- 6/17 – 6/21 Install headwall; pipe 6; DMH-M4; pipe 5; DMH-M3
- 6/24 – 6/28 Install pipe 4 into DHM-M3; pipe 11C; pipe 11B; remove existing pipe, cap and install pipe 11A; remove pipe, core DHM and install pipe 12; install boulder wall and rip rap the main headwall outlet
- 7/1 – 7/3 Install DMH-M2; remove existing pipe in area of DMH-2; install pipe 4 and pipe 10
- 7/4 No Work
- 7/5 Install pipe 2
- 7/8 – 7/12 Replace catch basin with DMH-M1; extend existing 18" HDPE to DMH-M1; install pipe 7, 3 and 1; raise existing CB-A
- 7/15 – 7/17 Install pipe 9; CB1; pipe 8

Grouting to occur 7/15 or 7/22

Finish work/cleanup, punchlist items, project completion by 8/5

185 Equestrian Way
(physical 2589 US Route 14)
White River Junction, VT 05001

PHONE (802) 295-2734
FAX (802) 295-0950
E-MAIL nottexcavating@comcast.net